

Reedsport OPT Wave Park, LLC
1590 Reed Road, Pennington, New Jersey 08534

March 15, 2007

Philis Posey, Acting Secretary
Federal Energy Regulatory Commission
888 First Street, NE
Washington, D.C. 20426

Subject: **Reedsport OPT Wave Park (FERC No. 12713-000)**
Schedule of Activities (45-day letter)

Dear Ms. Posey:

Reedsport OPT Wave Park, LLC ("Company") filed a Preliminary Permit Application for the Reedsport OPT Wave Park on July 14, 2006. That application was assigned Project No. 12713-000. On February 16, 2007 FERC issued the Company a preliminary permit to study the proposed site for a 50 MW wave power project. As a condition of the permit FERC requires the Company to submit a schedule of activities to be carried out under the permit and target dates for completion of these activities. Pursuant to Ordering Paragraph D of the Order Issuing Preliminary Permit issued on February 16, 2006, the Company is submitting the following information.

Background

The Company filed the Preliminary Permit Application on July 14, 2006 and received the Preliminary Permit from FERC on February 16, 2007. In the seven months between these events, the Company has been actively engaged in discussions with regulatory agencies and key stakeholders in anticipation of filing a NOI/PAD in June 2007. A full list of these activities is shown as Attachment A to this letter.

In October 2006, Oregon Governor Ted Kulongoski appointed State Senator Joanne Verger and Reedsport Mayor Keith Tymchuk to convene an Oregon Solutions team.

Oregon Solutions grew out of the State of Oregon's Sustainability Act of 2001. Initially structured inside the executive branch of state government, and re-structured since January of 2002 as a program of the National Policy Consensus Center at Portland State University, Oregon Solutions has promoted a new style of community governance, based on the principles of collaboration, integration, and sustainability. This approach is being applied to the Reedsport OPT Wave Park and the first meeting of the multi-interest stakeholder group was held on October 4, 2006. Attachment B to this letter lists all of the

groups that were invited to participate in the Oregon Solutions process and their participation in the various subcommittees. Since this initial full group meeting there have been a number of full team and subcommittee meetings. The meetings in general have focused on identification of issues, quantifying impacts, and exploring options for resolution or mitigation.

The role of Oregon Solutions is to seek the signing of a Declaration of Cooperation among the project stakeholders. In the context of the Reedsport OPT Wave Park, the parties are currently discussing how best to approach the development of study plans and the approach to license application. The Company expects that over the next several months the Oregon Solutions process will help drive a consensus among the stakeholders on the optimal approach to the licensing process, which may include a settlement agreement. The Declaration of Cooperation is expected to embody a discussion of the issues, as well as each party's agreement to participate in the FERC process. The Company plans to submit the Declaration of Cooperation as part of the NOI/PAD.

The work that the Company has done to date has dramatically accelerated the schedule for filing the NOI/PAD. Currently – based on our discussions with all of the appropriate regulatory agencies – we plan to submit the NOI/PAD on or before the end of June. The table below provides target dates in further detail on the activities that will precede the filing of the NOI/PAD. Once the Declaration of Cooperation is complete, the Company will prepare and submit a detailed schedule showing all major activities that will lead up to filing the draft or final license application.

Proposed Schedule Leading Up To Filing NOI/PAD

March 2007	Oregon Solutions full committee meeting – present draft Declaration of Cooperation.
March 2007	Meeting with NOAA National Marine Fisheries Service.
March 2007	Meetings with Oregon Solutions committee members to negotiate terms of the Declaration of Cooperation.
April 2007	Meetings with Oregon Solutions committee members to conclude the Declaration of Cooperation.
March - May 2007	Collect and review readily available, relevant information to support preparation of PAD.
April-June, 2007	Conduct characterization of physical site.
Mid-May 2007	Sign Declaration of Cooperation with Oregon Solutions members.
June 2007	File NOI/PAD with FERC. A process plan will be included as required in the PAD.

If there are any questions regarding this filing, please contact me at (609) 730-0400.

Sincerely,

Reedsport OPT Wave Park, LLC

A handwritten signature in black ink, appearing to read "Charles F. Dunleavy". The signature is written in a cursive style with a horizontal line at the end.

Charles F. Dunleavy
Member

Enclosures

cc: S. Kopf
M. Murphy
File

CERTIFICATE OF SERVICE

I hereby certify that I will, within the timeframe and means established in 18 C.F.R. § 385.2010, serve the accompanying materials upon each person designated on the official service list compiled by the Secretary in this proceeding.

Dated at Pennington, NJ, this 15th day of March, 2007.



Charles F. Dunleavy
Charles F. Dunleavy
Reedsport OPT Wave Park, LLC
1590 Reed Road
Pennington, NJ 08534
(609) 730-0400

Attachment A**Meetings and Activities Following Submission of Preliminary Permit Application**

July 14, 2006	The Company Files Preliminary Permit Application with FERC
July 28, 2006	FERC Accepts Application for Filing
August 15, 2006	Meeting with Oregon Fisherman's Cable Committee
October 4, 2006	Meeting with Douglas County Commissioners
October 4, 2006	Oregon Solutions Full Committee Meeting
October 17, 2006	Meeting with Douglas County Commissioners
November 10, 2006	Meeting with NOAA Fisheries and US Fish and Wildlife
November 29, 2006	Oregon Solutions Full Committee Meeting
November 30, 2006	Oregon Solutions FERC Process Meeting
December 18, 2006	Oregon Solutions FERC Process Meeting
January 24, 2007	Meeting with Dr. Bruce Mate at the Hatfield Marine Science Center
January 25, 2007	Meeting with Central Lincoln PUD
February 5, 2007	Oregon Solutions Recreation and Public Safety Subcommittee Meeting
February 6, 2007	Meeting with NOAA National Marine Fisheries Service
February 8, 2007	Meeting with US Fish and Wildlife
February 13, 2007	Signed Business Agreement with PNGC Power related to Reedsport project
February 16, 2007	FERC Issues Preliminary Permit
March 5, 2007	Oregon Solutions Aquatic Species Subcommittee Meeting
March 6, 2007	Oregon Solutions Water Quality Subcommittee Meeting
March 7, 2007	Meeting with Confederated Tribes of Coos, Lower Umpqua and Siuslaw
March 7, 2007	Meeting with Umpqua Watershed, Oregon Wild, and Audubon Society
March 8, 2007	Oregon Solutions Fishing and Crabbing Subcommittee Meeting

Attachment B: Oregon Solutions Committee Members

Representing	Name	Full Committee	Aquatic Species	Safety and Recreation	Water Quality	Fishing/Crabbing
Conveners/Support						
Port of Umpqua	Keith Tymchuk	x				
Oregon State Senate District #5	Senator Joanne Verger	x				
Oregon Solutions	Therese Hampton, Steve Greenwood	x	x	x	x	
Federal Agencies/Organizations						
Federal Energy Regulatory Commission	Jim Hastreiter	x				
Senator Gordon Smith	Jason Vaillancourt	x				
Senator Ron Wyden	Juine Chada	x				
Congressman DeFazio	Ron Kresky	x				
National Marine Fisheries Service	Cathy Tortorici	x	x		x	
U.S. Fish and Wildlife Service	Kathy Roberts	x	x		x	
U.S. Coast Guard	John Dixon, David Chapman	x		x		
State Agencies/Organizations						
Governor's Office	Dave Van't Hof	x				
Ocean Policy Advisory Council	Robin Hartmann	x	x	x	x	
Oregon Department of Fish and Wildlife	Ken Homolka	x	x		x	
Oregon Department of State Lands	Jeff Kroft	x				
Oregon Department of Land Conservation and Development	Greg McMurray	x	x	x	x	x
Oregon Department of Energy	Justin Klure	x				
Oregon State Parks	Calum Stevenson	x				
Local Government						
City of Reedsport	Rick Hohnbaum	x				
Douglas County	Marilyn Kittleman	x				
Confederated Tribes of Coos, L. Umpqua, and Siuslaw Indians	JR Herbst	x				
Gardiner	Mark Fullhart	x				
Gardiner Sanitation District	Jackie Degman	x				
Lower Umpqua Economic Development forum	Sheri Aasen	x				
Non-Governmental Organizations						
Oregon Fishermen's Cable Community	Scott McMullen	x				x
Oregon Dungeness Crab Commission	Al Pazar, Hugh Link	x				x
Commercial Crabbing	Lyle Hartzell	x				x
Oregon Shores	Robin Hartmann	x	x	x	x	
Oregon Coastal Zone Management Association	Onno Husing	x				
Oregon Environmental Council	Sallie Schullinger-Krause	x				
Dunes Family Healthcare & Reedsport School District	Ron Vail	x				
Surfrider Foundation	Peter Stauffer	x		x		
Utilities						
Central Lincoln PUD	Paul Davies	x				
PNGC Power	Scott Corwin	x				

Submission Contents

Preliminary Permit 45 day Progress Report for Reedsport OPT Wave Park. ProgressReport.pdf.....	1-6
---	-----